

DEPARTMENT OF ENVIRONMENT AND NATURAL RESOURCESKAGAWARAN NG KAPALIGIRAN AT LIKAS NA YAMAN



BIDS AND AWARDS COMMITTEE

Supplemental/Bid Bulletin No. 1

PROCUREMENT OF INFORMATION AND COMMUNICATION TECHNOLOGY (ICT) SERVICES FOR THE REHABILITATION AND MODERNIZATION OF THE DEPARTMENT OF ENVIRONMENT AND NATURAL RESOURCES (DENR) SERVER ROOMS AT REGIONS III AND IV-A Bid Ref. No. DENR-CO-2024-016

Total Approved Budget for the Contract: P10,500,000.00

This **Supplemental/Bid Bulletin No. 1** is being issued to reschedule the submission and opening of bids and to revise provisions/specifications in the Bidding Documents for the above-cited project:

A. New Schedule of Submission and Opening of Bids:								
		FRO	М		ТО			
ACTIVITIES DATE & TIME VENUE/MODE				AC1	TIVITIES .	DATE & TIME	VENUE/MODE	
of	bmission Bid cuments	18 September 2024, (Wednesday) 9:30 AM	BAC Secretariat Office, 2nd flr., Two-Storey Warehouse, DENR Compound, Visayas Ave., Diliman, Quezon City		of	ubmission f Bid ocuments	27 September 2024, (Friday) 9:30 AM (BAC Secretariat Time)	BAC Secretariat Office, 2nd flr., Two-Storey Warehouse, DENR Compound, Visayas Ave., Diliman, Quezon City
2. Op	ening of	18 September 2024, (Wednesday) 11:00 AM	Online via Google Meet Platform			pening of ids	27 September 2024, (Friday) 11:00 AM	Online via Google Meet Platform
B. Re	evision	to provisions/s	pecifications in the Bid	din	g Do	cument	ts:	
		FRO	М		ТО			
			SECTION III. BI	D D	ATA	SHEET	Г	
20.2	1.d) Audited Financial Statements (AFS) for CY 2023 received (with stamped receipt or with an attached copy of acknowledgment thru email) by the Bureau of Internal Revenue (BIR) or its duly accredited and authorized institutions dated CY 2024;			20.2	re of In au	ceived (with stamped reactived (with stamped reactive) acknowledgment thrusternal Revenue (BIR) athorized institutions da (AFS) on a fiscal y following document i. Application 1903) with a of Internal accredited a ii. Latest AFS attached co	ng Audited Financial Statement ear, must attach copies of the s: for Registration (BIR Form No. stamp of receipt by the Bureau Revenue (BIR) or its duly and authorized institutions; and with a stamp of receipt or with opy of acknowledgment thrue BIR or its duly accredited and	

FROM TO 1.j) Certificate of Site Inspection issued by the Network Infrastructure Management Division (NIMD) which 1.j) No requirement. must be dated before the deadline for submission of bids. 2.d) List of names of the following personnel, attached with the following requirements: 2.d) List of names of the following personnel, attached with the following requirements: of Experience in its field of Work PROJECT MANAGEMENT TEAM Curriculum Vitae; Valid Certification relative to Project Management At least five (5) years in Project Management Curriculum Vitae;
 Valid Certification relative to Project Management At least one (1) At least three (3) years Company-issued ID Certificate of Employment the Service Provider's HR Department Company-issued ID Certificate of Employment issued by the Service Provider's HR Department oof of SSS P for the past three (3) years
Copies of at least two (2) completed
contracts relative to project
management dated year 2019 or
earlier as proof of at least five (5)
years of experience in project Proof of SSS Premium Remittances for the past three (3) years List of completed and ongoing projects starting from year 2019 to 2024 management to prove five (5) years of experience. 20.2 20.2 Curriculum Vitae One (1) Assistant At least two (2) years in Project Management At least two (2) years Valid Certification relative to Project Valid Certification relative to Project Management
Company-issued ID
Certificate of Employment issued by the Service Provider's HR
Department
Proof of SSS Premium Remittances for the neat three (2) years Project Manager One (1) Assistant At least two (2) At least two (2) years Curriculum Vitae Valid Certification relative to Project Management Project Manager Company-issued ID Certificate of Employment issued by the Service Provider's HR Department List of completed and ongoing projects related to Project Management dated year 2022 or earlier as proof of at least two (2) years of experience in project management · Proof of SSS Premium Remittances for the past two (2) years List of completed and ongoing projects starting from year 2022 to 2024 relative to project management to prove two (2) years of experience. OTHER PERSON OTHER PERSO At least two (2) Certified Fiber Optic Technician At least one (1) year At least two (2) Curriculum Vitae Certificate of Employment issued by the Service Provider's HR Department Company-issued ID Certified Fiber Optic Technician Certificate of Employment issued by the Service Provider's HR Department Proof of SSS Premium Remi Proof of SSS Premium Remittances for for the past three (3) years Valid Certification Valid Certification **SECTION VI. SCHEDULE OF REQUIREMENTS Revised Section VI-A Schedule of Requirements** Section VI-A Schedule of Requirements (Terms of Reference as of 16 July 2024) (Terms of Reference as of 16 September 2024) Shall submit proof of employment including individual CVs, V.c Shall submit proof of employment including SSS remittances, company ID, and copies of valid individual CVs, SSS remittances, company ID, and certificates copies of valid certificates

Section VI-B Schedule of Requirements (Terms of Reference as of 16 July 2024)

V.c Shall submit proof of employment including individual CVs, SSS remittances, company ID, and copies of valid certificates

Revised Section VI-B Schedule of Requirements (Terms of Reference as of 16 September 2024)

V.c Shall submit proof of employment including individual CVs, SSS remittances, company ID, and copies of valid certificates

Bidders are advised to use the following forms and submit them together with all the other required documents for the submission of bids on 27 September at 9:30 AM (BAC Secretariat Time):

Lot No.		Form
1	:	Revised Section VI-A Schedule of Requirements (Terms of Reference as of 16 September 2024)
2	:	Revised Section VI-B Schedule of Requirements (Terms of Reference as of 16 September 2024)

Also, please use the attached **Revised Checklist of Technical and Financial Documents** as a guide/reference in preparation of the bid submission.

This Supplemental/Bid Bulletin No. 1 shall form part of the Bidding Documents. Any provision in the Bidding Documents inconsistent herewith is hereby amended, modified, and superseded accordingly.

For guidance and information of all concerned.

Issued this 17th of September 2024 in Quezon City.

Approved by:

MARCIAL C. AMARO, JR. CESO II Assistant Secretary for Biodiversity & Chairperson, Bids and Awards Committee

Revised Section VI-A (page 1 of 12)

Lot No. 1 - Procurement of ICT Services for the Rehabilitation and Modernization of the DENR Server Room at Region III

Instruction to Bidders:

Please fill up the form accordingly and sign the Bidder's Undertaking. Failure to conform will result in a rating of "FAILED".

A. TERMS OF REFERENCE as of 16 September 2024



DEPARTMENT OF ENVIRONMENT AND NATURAL RESOURCES KAGAWARAN NG KAPALIGIRAN AT LIKAS NA YAMAN



TERMS OF REFERENCE

As of 16 September 2024

Procurement of ICT Services for the Rehabilitation and Modernization of the DENR Server Room of Region 3

I. RATIONALE

The use of information and communications technology (ICT) in government is an enabler for the nation to achieve digital transformation in the delivery of basic services. As DENR plays a pivotal role in the stewardship of the country's rich and diverse environment. Recognizing the imperative to adapt to the evolving landscape of information management and technological advancements, DENR has embarked on a strategic initiative – the Rehabilitation and Modernization of the ICT facilities in all DENR Offices.

In the case of DENR Region 3, it has been more than ten (10) years since their server room was established and no further improvement was made due to lack of funds. To ensure that their room is within the adhering to the latest industry standards both international and local, this project aims to enhance the physical environment to optimize functionality and aesthetics of their existing server room. It involves refurbishing through various improvements to its overall appearance and creating a clean, organized, and professional workspace.

In addition, the project extends its scope to rehabilitate their existing structured cabling, and extend to their hostel and records building, as we acknowledge its fundamental role in fostering seamless communication within DENR Offices. Furthermore, it also includes installation of support facilities such as environmental management systems and security systems. This upgrade not only facilitates faster data transfer but also positions DENR Region 3 for future technological advancements.

II. APPROVED BUDGET OF THE CONTRACT

The total ABC for the project is SIX MILLION PESOS (PhP 6,000,000.00) inclusive of all applicable government taxes and service charges.

III. QUALIFICATION OF SERVICE PROVIDER

- A. Service Providers must be at least six (6) years in the field of structured/network cabling, and/or establishment / renovation/ rehabilitation of ICT facilities.
- B. Service Provider must have at least:
 - Two (2) Certified Fiber Optic Technician all must be employed in the company at least one (1) years. Certification from HR of the company must be submitted as post qualification documents, as well as the Certificate for the field of expertise.
- E. Service Provider must have a project management team to assure smooth implementation of the project: composed of at least one (1) Head Project Manager with at least five (5) years' experience in project management and employed in the company for three (3) years, and one

Revised Section VI-A (page 2 of 12)

- Assistant Project Manager with two (2) years' experience in project management and employed in the company for two (2) years.
- F. Service Provider must have a 24/7 helpdesk system via phone and email support that includes:
 - 1. Single point of Contact for Problem Reporting
 - 2. Technical Engineer Dispatch Facility
 - 3. Case Logging and Monitoring
 - 4. Technical Support History and Reporting

IV. PROJECT DELIVERABLES

A. Scope of Work

The scope of work for this project includes, but is not limited to, the following:

1. Server room renovation and expansion;

No.	Description	QTY	UNIT
1	Renovation of existing data center with installation of	1	LOT
	additional glass walling and glass door		
2	Repainting works		
3	Ceiling Works		
4	Provision and installation of one (1) unit of 2HP Air		
	Conditioning Unit (Split Type)		
5	Installation of Anti Static Vinyl		

Structured Cabling and Network Refresh - Vertical Cabling FOC Backbone Multimode;

No.	Description	QTY	UNIT
1	FOC Cable MM om3 8 core outdoor	500	MTRS
2	Fiber Panel 12 ports MM	2	PCS
3	Fiber Panel 24 ports MM	1	PCS
4	Fiber Pigtail 1 mtrs LC MM OM3	48	PCS
5	Fiber Patch Cord LC to LC 3 mtrs MM OM3	4	PCS
6	Roughing ins and consumables	1	LOT

3. Structured Cabling and Network Refresh - Horizontal Cabling;

No.	Description	QTY	UNIT
1	UTP Cable cat6 pairs		ROLL
			S
2	Patch Panel 24 ports	3	PCS
3	Cable Manager	3	PCS
4	Patch Cord UTP cat6 1m	70*	PCS
5	Roughing ins and consumables	1	LOT
6	Data cabinet wall mounted 600mm x 600mm 2ft	3	UNITS

Revised Section VI-A (page 3 of 12)

No.	Description	QTY	UNIT
7	1KVA (for IDF)	3	UNITS
8	24 ports switch	5	UNITS
9	SFP module	4	UNITS

^{*}note 8pcs buffer to be turnover to ICT personnel of the region.

4. Provision of Electrical Works;

No.	Description	QTY	UNIT
1	Installation of Separate panel board for data center	1	LOT
2	Installation of additional twist lock outlet supply for server	1	LOT
	cabinets		

5. Provision of support facilities;

A. FM Fire Suppression;

No.	Description	QTY	UNIT
1	FM-200 100 LBS CYLINDER ASSEMBLY FREE	1	PC
	AGENT(HFC227EA)		
2	FM-200 AGENT(HFC227ea)	100	LBS
3	ELECTRIC CONTROL HEAD, 24VDC	1	PC
4	DISCHARGE HOSE, VALVE OUTLET ADAPTER	1	PC
5	360 DEGREE DISCHARGE NOZZLE	1	PC
6	SINGLE HAZARD RELEASING CONTROL PANEL	1	SET
7	BACKUP BATTERY, 12VDC, 7AH	2	PCS
8	SMOKE DETECTOR PHOTOELECTRIC	2	PCS
9	STANDARD BASE TWO WIRE	2	PCS
10	MANUAL RELEASE STATION	1	PC
11	ABORT TOGGLE SWITCH	1	PC
12	DIAMETER FIRE ALARM BELL	1	PC
13	HORN STROBE	1	PC
14	LOCAL MATERIALS, LABOR AND INSTALLATION	1	LOT

B. CCTV

No.	Description	QTY	UNIT
1	DOME IP CCTV (4MP)	45	UNITS
2	NVR 32 channel	2	UNITS
3	Bullet IP CCTV	17	UNIT
4	8TB HDD	4	UNITS
5	Workstation	1	UNIT
6	Monitor 43"	2	UNIT

Revised Section VI-A (page 4 of 12)

C. Door Access;

No.	Description	QTY	UNIT
1	Door access (Biometric)	2	UNIT
2	EM lock	2	UNIT
3	Key Switch	2	UNIT
4	Push button	2	UNIT
5	Break glass	2	UNIT
6	12v power supply	2	UNIT

D. Provision and Installation of Environmental Monitoring/Management System;

No.	Description	QTY	UNIT
1	SecurityProbe 5E p/n: SEC5ESVA SecurityProbe 4G Modem (Global) Internal 4G Cellular Modem With Voice Call For SecurityProbe, Global Frequency	1	UNIT
2	RopeWater Sensor 100 feet. Composed of sensing module, plus standard 20 feet non-sensing cable, plus 100 feet sensing rope	2	UNITS
3	Single Port Temperature and Humidity sensor with extension cable 5ft Can be extended at an additional cost to your desired cable length using CAT5 extension cables, CABXX, up to 1000 feet p/n: THS00	2	UNITS
4	Inline power Meter Control Relay	2	UNITS

6. Provision of Maintenance for one (1) year of all support facilities and cables;

Note: Please see Annexes for Floor Plans, Locations, Examples and Quantities. Prospective service provider/s are required to conduct site inspection to gauge the actual bill of materials, labor and services required for the project. The end-user or through his/her representative shall issue a Certificate of Site Inspection/Survey/Ocular for the prospective service provider. Site inspection shall be conducted prior to the schedule of submission and opening of bids.

B. Project Kickoff

The project kickoff meeting communicates the project goals and objectives to ensure the winning service provider's project team and their DENR counterpart are clear on what they should be doing in the project.

The Meeting agenda must at least provide the following:

- Project Background
- · Project Scope / Deliverables
- Project Timeline
- Risk Management
- Roles and Responsibilities

Revised Section VI-A (page 5 of 12)

Note: Other agenda can be added/included depending on the winning service provider's proposal.

C. Timeline and Deliverables

The project timeline will be determined in collaboration with the service provider. However, the following deliverables are expected:

- Design and planning documentation within seven (7) calendar days from receipt of Notice to Proceed (NTP) which will be approved by a representative of NIMD and Regional ICT.
- Completion of server room renovation and expansion, and installation activities within One-Hundred (100) calendar days from the project start or kick-off date.
- Commissioning and testing reports, as-built drawings, and comprehensive handover documentation within seven (7) days from project completion.
- Conduct Preventive Maintenance for support facilities.

D. Quality Assurance

The service provider is responsible for ensuring that all aspects of the Data center meet the highest quality standards. Regular inspections and quality checks should be conducted throughout the construction and installation phases to ensure compliance with industry best practices and relevant regulations.

E. Health and Safety

The service provider must prioritize health and safety during all project activities. All workers should adhere to appropriate safety protocols, wear personal protective equipment (PPE) where necessary, and follow established safety guidelines. The service provider must also comply with local regulations and standards relating to health and safety.

F. Reporting and Communication

The service provider shall provide regular progress reports to the NIMD and Regional ICT, including updates on construction milestones, key challenges, and any significant deviations from the project plan. Effective communication channels should be established to address any queries or concerns from the project team or stakeholders. The progress report shall be submitted weekly and acknowledged by all stakeholders.

G. Project Handover

1. Documentation:

- As-built drawings and schematics: Provide accurate and up-to-date drawings and schematics of the server room and campus layout, including cables and equipment locations.
- Operation and maintenance manuals: Prepare detailed manuals outlining the systems' operation, maintenance, and troubleshooting procedures.
- System specifications and equipment lists: Document the specifications of all installed equipment.

Revised Section VI-A (page 6 of 12)

- Testing and commissioning reports: Include comprehensive reports that outline the testing procedures, results, and compliance with design specifications.
- e. Preventive maintenance schedules: Provide a schedule that outlines the recommended maintenance activities, frequencies, and tasks for the infrastructure installed.

2. Training and Knowledge Transfer:

- a. Conduct training sessions: Organize training sessions for the maintenance personnel
 to ensure they are familiar with the operation, maintenance, and troubleshooting of
 the system installed.
- Provide user manuals: Distribute user-friendly manuals or guides that explain the usage and best practices for operating the system installed.
- c. Knowledge transfer sessions: Facilitate knowledge transfer sessions with the relevant staff to ensure they understand the system's intricacies, including control interfaces, alarm systems, and emergency protocols.
- d. Provide training certificates for the abovementioned personnel or staff.

3. Warranty and Support Information:

- a. Warranty documentation: Provide copies of all warranties and guarantees associated with all installed equipment, specifying their duration, coverage, and contact information for warranty support.
- b. Supplier and vendor contacts: Include a list of contacts for the suppliers and vendors involved in the project, including their names, roles, phone numbers, and email addresses, to facilitate future support or warranty claims.

4. Project Closure Report:

- a. Prepare a comprehensive project closure report summarizing the project objectives, achievements, challenges, and lessons learned.
- Include a summary of the key deliverables, milestones achieved, and any outstanding or pending tasks or issues.
- Provide recommendations for future improvements or enhancements to the Server Room infrastructure.

5. Handover Meeting:

- a. Conduct a formal handover meeting with the relevant stakeholders to review the project scope, deliverables, and documentation.
- Address any outstanding questions or concerns and ensure a smooth transition of responsibilities.
- Obtain sign-off and acceptance from the stakeholders indicating their satisfaction with the completed project thru a Project Sign-off Sheet.

6. Ongoing Support and Maintenance:

- a. Provide information about ongoing support and maintenance services, including technical and emergency assistance contact details.
- Offer post-project support options, such as extended warranties, maintenance contracts, or service-level agreements (SLAs).

Revised Section VI-A (page 7 of 12)

Note: The specific requirements for project handover may vary depending on the DENR's policies and project specifications. It is recommended that the service provider tailor the handover requirements to meet the unique needs of the project and the expectations of the stakeholders involved.

V. SUBMITTALS DURING POST-QUALIFICATION AND TECHNICAL EVALUATION

- A. Shall submit a copy of the purchase order or certificate of completion for the required completed contract similar to this project.
- B. Shall submit certificates as required on Section III (Qualification of Service providers).
- C. Shall submit proof of employment including individual CVs, and copy of valid company id for certificates for certified personnel, project managers, and fiber optic technician.
- D. Shall submit certification, stating that they are capable of providing a 24/7 helpdesk system via phone and email support that includes:
 - 1. Single point of Contact for Problem Reporting
 - 2. Technical Engineer Dispatch Facility
 - 3. Case Logging and Monitoring
 - 4. Technical Support History and Reporting
- E. Shall submit brochures and/or technical data sheets of the Brand or Solutions being offered.
- F. Shall submit Technical Support Organizational Structure and Escalation Level detailing the escalation procedure; the person responsible for answering technical support calls and his/her contact details (i.e. contact person, position, contact numbers, and email address)

VI. LOCATIONS

The project implementation site will be at the Diosdado Macapagal Government Center, Maimpis, City of San Fernando, Pampanga.

VII. DUTIES AND RESPONSIBILITIES OF THE DENR

- A. Grant the winning service provider's authorized representative access to its premises, equipment, and facilities located therein to perform its obligations, provided that such representative shall be accompanied by the duly assigned DENR REGION 3 IT personnel;
- B. Responsible for the safe custody and use of the equipment provided by the winning service provider; and
- C. Issue a Certificate of Inspection and Acceptance to the winning service provider certifying conformance with the project Terms of Reference (TOR).

VIII. TERMS OF PAYMENT

DENR shall pay the service provider for its services. The payments for the services will be done in three (3) tranches as stated in the table below.

Revised Section VI-A (page 8 of 12)

Timeline	Project Deliverables	Percentage Amount of Contract Price to be released as payments	Documentary Requirements
Within seven (7) calendar days from receipt of NTP	Design and planning activities	5%	 Design and Planning documentation Certificate of approval issued by NIMD and Regional Office (Region 3) Certificate of Inspection and Acceptance issued by DENR CO Sales Invoice or Billing statement. Bank Details
Within One Hundred Seven (107) calendar days from the project start or kick-off date	Completion of server room transfer, including the existing equipment Installation of support facilities. Commissioning and testing and submission of as-built drawings, and comprehensive handover documentation	85%	Certificate of Acceptance issued by Regional Office (Region 3) Weekly Progress reports Certificate of Inspection and Acceptance issued by DENR Comprehensive handover documentation User Manuals Training Certificates Warranty documentation Supplier and Vendor Contacts Project Closure Report Project Signoff Sheet Billing statement. Bank Details
Six (6) months after acceptance	Preventive maintenan ce.	10%	 Preventive maintenance report concurred by regional ICT. Billing statement. Bank Details

Revised Section VI-A (page 9 of 12)

Prepared by:

PRINCES DIANNE R. MENDOZA

Technical Assistant, NIMD

MICHAEL L. PAGULAYAN Administrative Assistant IIII, NIMD

Reviewed by:

OIC Chief

Network Infrastructure Management Division

Approved by:

Director

Knowledge and Information Systems Service

Revised Section VI-A (page 10 of 12)

Annex: Layout Plan


DENR Regional Office 3 Server Room Proposed Layout



DENR Regional Office 3 Server Room Proposed Layout




Revised Section VI-A (page 11 of 12)





DENR Regional Office 3 Server Room Proposed Layout



www.denr.gov.ph

Revised Section VI-A (page 12 of 12)

DENR Regional Office 3 Server Room Proposed Layout



B. OTHER REQUIREMENTS

- 1. Bidder has no overdue deliveries or unperformed services intended for DENR.
- 2. Bidder did not participate as a consultant in the preparation of the design or technical specification of the GOODS/SERVICES subject of the bid.

BIDDER'S UNDERTAKING

I/We, the undersigned bidder, having examined the Bidding Documents including Bid Bulletins, as applicable, hereby BID to (supply/deliver/perform/comply) the above Terms of Reference

I/We undertake, if our bid is accepted, to deliver the goods/services in accordance with the terms and conditions contained in the bid documents, including the posting of the required performance security within ten (10) calendar days from receipt of the Notice of Award.

Until a formal contract/order confirmation is prepared and signed, this Bid is binding on us.

	Name of Company (in print)
Signature	e of Company Authorized Representative
	Name & Designation (in print)

Revised Section VI-B (page 1 of 11)

Lot No. 2 - Procurement of ICT Services for the Rehabilitation and Modernization of the DENR Server Room at Region IV-A

Instruction to Bidders:

Please fill up the form accordingly and sign the Bidder's Undertaking. Failure to conform will result in a rating of "FAILED".

A. TERMS OF REFERENCE as of 16 September 2024



DEPARTMENT OF ENVIRONMENT AND NATURAL RESOURCES KAGAWARAN NG KAPALIGIRAN AT LIKAS NA YAMAN



TERMS OF REFERENCE

As of 16 September 2024

Procurement of ICT Services for the Rehabilitation and Modernization of the DENR Region CALABARZON Server Room

I. RATIONALE

The use of information and communications technology (ICT) in government is an enabler for the nation to achieve digital transformation in the delivery of basic services. As DENR plays a pivotal role in the stewardship of the country's rich and diverse environment. Recognizing the imperative to adapt to the evolving landscape of information management and technological advancements, DENR has embarked on a strategic initiative – the Rehabilitation and Modernization of the ICT facilities in all DENR Offices.

In the case of DENR CALABARZON, it has been more than ten (10) years since their server room was established and no further improvement was made due to lack of funds. To ensure that their room is within the adhering to the latest industry standards both international and local, this project aims to enhance the physical environment to optimize functionality and aesthetics of their existing server room. It involves refurbishing through various improvements to its overall appearance and creating a clean, organized, and professional workspace.

In addition, the project extends its scope to rehabilitate their existing structured cabling within their office premises, as we acknowledge its fundamental role in fostering seamless communication within DENR Offices. Furthermore, it also includes installation of support facilities such as environmental management systems and security systems. This upgrade not only facilitates faster data transfer but also positions DENR CALABARZON for future technological advancements.

II. APPROVED BUDGET OF THE CONTRACT

The total ABC for the project is **FOUR MILLION FIVE HUNDRED THOUSAND PESOS** (PhP 4.500,000.00) inclusive of all applicable government taxes and service charges.

III. QUALIFICATION OF SERVICE PROVIDER

- A. Service Providers must be at least six (6) years in the field of structured/network cabling, and/or establishment / renovation/ rehabilitation of ICT facilities.
- B. Service Provider must have at least:
 - Two (2) Certified Fiber Optic Technician all must be employed in the company for at least one (1) year. Certification from HR of the company must be submitted as post qualification documents, as well as the Certificate for the field of expertise.

Revised Section VI-B (page 2 of 11)

- C. Service Provider must have a project management team to assure smooth implementation of the project: composed of at least one (1) Head Project Manager with at least five (5) years' experience in project management and employed in the company for three (3) years, and one (1) Assistant Project Manager with two (2) years' experience in project management and employed in the company for two (2) years.
- D. Service Provider must have a 24/7 helpdesk system via phone and email support that includes:
 - 1. Single point of Contact for Problem Reporting
 - 2. Technical Engineer Dispatch Facility
 - 3. Case Logging and Monitoring
 - 4. Technical Support History and Reporting

IV. PROJECT DELIVERABLES

A. Scope of Work

The scope of work for this project includes, but is not limited to, the following:

1. Server room expansion and renovation;

No.	Description	QTY	UNIT
1	Renovation of existing data center		LOT
2	Repaint Wall inside Server Room		
	(2 Shades of Grey – ANSI 49 and 61).		
3	Paint all Dry Walls and Repaint existing walls with the same		
	color (TBD).		
4	Ceiling works, with existing glass wall and sliding glass door,		
	covering existing glass window with dry walling		
5	Re use existing two units ACU		
6	Installation of Anti Static Vinyl		

Structured Cabling and Network Refresh - Vertical Cabling FOC Backbone Multimode;

No.	Description	QTY	UNIT
1	FOC Cable MM om3 8 core outdoor	400	MTRS
2	Fiber Panel 12 ports MM	2	PCS
3	Fiber Panel 24 ports MM	1	PCS
4	Fiber Pigtail 1 mtrs LC MM OM3	32	PCS
5	Fiber Patch Cord LC to LC 3 mtrs MM OM3	4	PCS
6	Roughing ins and consumables	1	LOT

Revised Section VI-B (page 3 of 11)

3. Structured Cabling and Network Refresh - Horizontal Cabling;

No.	Description	QTY	UNIT	
1	UTP Cable cat6 pairs	6	ROLLS	
2	Patch Panel 24 ports	8	PCS	
3	Cable Manager	8	PCS	
4	Patch Cord UTP cat6 1m	160*	PCS	
5	Roughing ins and consumables	1	LOT	
6	Data cabinet wall mounted 600mm x 600mm 3ft	2	UNIT	
7	Data cabinet 42u 600mm x 1170mm perforated dual front door	1	UNIT	
8	SFP module	4	UNITS	
9	AP controller	1	UNIT	
10	Relocation of IDF from EE room to a well ventilated area using consolidation point	1	LOT	

^{*}note 10 pcs buffer to be turnover to ICT personnel of the region.

4. Provision of Electrical Works;

No.	Description	QTY	UNIT
1	Installation of Separate panel board for data center	1	LOT
2	Installation of additional twist lock outlet supply for server cabinets	1	LOT

5. Provision of support facilities;

A. FM Fire Suppression;

No.	Description	QTY	UNIT
1	FM-200 100 LBS CYLINDER ASSEMBLY FREE	1	PC
	AGENT(HFC227EA)	33	8
2	FM-200 AGENT(HFC227ea)	100	LBS
3	ELECTRIC CONTROL HEAD, 24VDC	1	PC
4	DISCHARGE HOSE, VALVE OUTLET ADAPTER	1	PC
5	360 DEGREE DISCHARGE NOZZLE	1	PC
6	SINGLE HAZARD RELEASING CONTROL PANEL	1	SET
7	BACKUP BATTERY, 12VDC, 7AH	2	PCS
8	SMOKE DETECTOR PHOTOELECTRIC	2	PCS
9	STANDARD BASE TWO WIRE	2	PCS
10	MANUAL RELEASE STATION	1	PC
11	ABORT TOGGLE SWITCH	1	PC
12	DIAMETER FIRE ALARM BELL	1	PC
13	HORN STROBE	1	PC
14	LOCAL MATERIALS, LABOR AND INSTALLATION	1	LOT

Revised Section VI-B (page 4 of 11)

B. CCTV;

No.	Description	QTY	UNIT
1	DOME IP CCTV (4MP)	3	UNITS
2	NVR 4 channel	1	UNITS
3	3TB HDD	3	UNITS
4	1kva UPS	1	UNIT

C. Door Access;

No.	Description	QTY	UNIT
1	Door access (Biometric)	1	UNIT
2	EM lock	1	UNIT
3	Key Switch	1	UNIT
4	Push button	1	UNIT
5	Break glass	1	UNIT
6	12v power supply	1	UNIT

D. Provision and Installation of Environmental Monitoring/Management System;

No.	Description	QTY	UNIT	
1	SecurityProbe 5E p/n: SEC5ESVA SecurityProbe 4G Modem (Global) Internal 4G Cellular Modem With Voice Call For SecurityProbe, Global Frequency		UNIT	
2	RopeWater Sensor 100 feet. Composed of sensing module, plus standard 20 feet non-sensing cable, plus 100 feet sensing rope	2	UNITS	
3	Single Port Temperature and Humidity sensor with extension cable 5ft Can be extended at an additional cost to your desired cable length using CAT5 extension cables, CABXX, up to 1000 feet p/n: THS00		UNITS	
4	Inline power Meter Control Relay	2	UNITS	

6. Provision of Maintenance for one (1) year of all support facilities and cables;

Note: Please see Annexes for Floor Plans, Locations, Examples and Quantities. Prospective service provider/s are required to conduct site inspection to gauge the actual bill of materials, labor and services required for the project. The end-user or through his/her representative shall issue a Certificate of Site Inspection/Survey/Ocular for the prospective service provider. Site inspection shall be conducted prior to the schedule of submission and opening of bids.

Revised Section VI-B (page 5 of 11)

B. Project Kickoff

The project kickoff meeting communicates the project goals and objectives to ensure the winning service provider's project team and their DENR R4A counterpart are clear on what they should be doing in the project.

The Meeting agenda must at least provide the following:

- Project Background
- Project Scope / Deliverables
- Project Timeline
- Risk Management
- Roles and Responsibilities

Note: Other agenda can be added/included depending on the winning service provider's proposal.

C. Timeline and Deliverables

The project timeline will be determined in collaboration with the service provider. However, the following deliverables are expected:

- Design and planning documentation within seven (7) calendar days from receipt of Notice to Proceed (NTP) which will be approved by a representative of NIMD and Regional ICT.
- Completion of server room transfer and installation activities within One-Hundred (100) calendar days from the project start or kick-off date.
- Commissioning and testing reports, as-built drawings, and comprehensive handover documentation within seven (7) days from project completion.
- 4. Conduct Preventive Maintenance for support facilities.

D. Quality Assurance

The service provider is responsible for ensuring that all aspects of the Data center meet the highest quality standards. Regular inspections and quality checks should be conducted throughout the construction and installation phases to ensure compliance with industry best practices and relevant regulations.

E. Health and Safety

The service provider must prioritize health and safety during all project activities. All workers should adhere to appropriate safety protocols, wear personal protective equipment (PPE) where necessary, and follow established safety guidelines. The service provider must also comply with local regulations and standards relating to health and safety.

F. Reporting and Communication

The service provider shall provide regular progress reports to the NIMD and Regional ICT, including updates on construction milestones, key challenges, and any significant deviations from the project plan. Effective communication channels should be established to address any queries or concerns from the project team or stakeholders. The progress report shall be submitted weekly and acknowledged by all stakeholders.

Revised Section VI-B (page 6 of 11)

G. Project Handover

1. Documentation:

- As-built drawings and schematics: Provide accurate and up-to-date drawings and schematics of the server room and campus layout, including cables and equipment locations.
- Operation and maintenance manuals: Prepare detailed manuals outlining the systems' operation, maintenance, and troubleshooting procedures.
- System specifications and equipment lists: Document the specifications of all installed equipment.
- Testing and commissioning reports: Include comprehensive reports that outline the testing procedures, results, and compliance with design specifications.
- e. Preventive maintenance schedules: Provide a schedule that outlines the recommended maintenance activities, frequencies, and tasks for the infrastructure installed.

2. Training and Knowledge Transfer:

- a. Conduct training sessions: Organize training sessions for the maintenance personnel
 to ensure they are familiar with the operation, maintenance, and troubleshooting of
 the system installed.
- b. Provide user manuals: Distribute user-friendly manuals or guides that explain the usage and best practices for operating the system installed.
- c. Knowledge transfer sessions: Facilitate knowledge transfer sessions with the relevant staff to ensure they understand the system's intricacies, including control interfaces, alarm systems, and emergency protocols.
- d. Provide training certificates for the abovementioned personnel or staff.

3. Warranty and Support Information:

- a. Warranty documentation: Provide copies of all warranties and guarantees associated with all installed equipment, specifying their duration, coverage, and contact information for warranty support.
- b. Supplier and vendor contacts: Include a list of contacts for the suppliers and vendors involved in the project, including their names, roles, phone numbers, and email addresses, to facilitate future support or warranty claims.

4. Project Closure Report:

- a. Prepare a comprehensive project closure report summarizing the project objectives, achievements, challenges, and lessons learned.
- Include a summary of the key deliverables, milestones achieved, and any outstanding or pending tasks or issues.
- Provide recommendations for future improvements or enhancements to the Server Room infrastructure.

Handover Meeting:

- a. Conduct a formal handover meeting with the relevant stakeholders to review the project scope, deliverables, and documentation.
- Address any outstanding questions or concerns and ensure a smooth transition of responsibilities.

Revised Section VI-B (page 7 of 11)

 Obtain sign-off and acceptance from the stakeholders indicating their satisfaction with the completed project thru a Project Sign-off Sheet.

6. Ongoing Support and Maintenance:

- a. Provide information about ongoing support and maintenance services, including technical and emergency assistance contact details.
- Offer post-project support options, such as extended warranties, maintenance contracts, or service-level agreements (SLAs).

Note: The specific requirements for project handover may vary depending on the DENR's policies and project specifications. It is recommended that the service provider tailor the handover requirements to meet the unique needs of the project and the expectations of the stakeholders involved.

V. SUBMITTALS DURING POST-QUALIFICATION AND TECHNICAL EVALUATION

- A. Shall submit a copy of the purchase order or certificate of completion for the required completed contract similar to this project.
- B. Shall submit certificates as required on Section III (Qualification of Service providers).
- C. Shall submit proof of employment including individual CVs, and copy of valid company id for certificates for certified personnel, project managers, and fiber optic technician.
- D. Shall submit certification, stating that they are capable of providing a 24/7 helpdesk system via phone and email support that includes:
 - 1. Single point of Contact for Problem Reporting
 - 2. Technical Engineer Dispatch Facility
 - 3. Case Logging and Monitoring
 - Technical Support History and Reporting
- E. Shall submit brochures and/or technical data sheets of the Brand or Solutions being offered.
- F. Shall submit Technical Support Organizational Structure and Escalation Level detailing the escalation procedure; the person responsible for answering technical support calls and his/her contact details (i.e. contact person, position, contact numbers, and email address).

VI. LOCATIONS

The project implementation site will be at the DENR IV-A (CALABARZON) Compound, Mayapa Main Road (along SLEX), Barangay Mayapa, Calamba City, Laguna.

VII. DUTIES AND RESPONSIBILITIES OF THE DENR

- A. Grant the winning service provider's authorized representative access to its premises, equipment, and facilities located therein to perform its obligations, provided that such representative shall be accompanied by the duly assigned DENR R4A IT personnel;
- B. Responsible for the safe custody and use of the equipment provided by the winning service provider; and

Revised Section VI-B (page 8 of 11)

C. Issue a Certificate of Inspection and Acceptance to the winning service provider certifying conformance with the project Terms of Reference (TOR).

VIII. TERMS OF PAYMENT

DENR shall pay the service provider for its services. The payments for the services will be done in three (3) tranches as stated in the table below.

Timeline	Project Deliverables	Percentage Amount of Contract Price to be released as payments	Documentary Requirements
Within seven (7) calendar days from receipt of NTP	Design and planning activities	5%	Design and Planning documentation Certificate of approval issued by NIMD and Regional Office (Region-CALABARZON) Certificate of Inspection and Acceptance issued by DENR CO Sales Invoice or Billing statement. Bank Details
Within One Hundred Seven (107) calendar days from the project start or kick-off date	Completion of server room transfer, including the existing equipment Installation of support facilities. Commissioning and testing and submission of as-built drawings, and comprehensive handover documentation	85%	Certificate of Acceptance issued by Regional Office (Region-CALABARZON) Weekly Progress reports Certificate of Inspection and Acceptance issued by DENR Comprehensive handover documentation User Manuals Training Certificates Warranty documentation Supplier and Vendor Contacts Project Closure Report Project Signoff Sheet Billing statement. Bank Details
Six (6) months after acceptance	Preventive maintenance.	10%	Preventive maintenance report concurred by regional ICT. Billing statement. Bank Details

Revised Section VI-B (page 9 of 11)

Prepared by:

SAMBAJON Administrative Assistant III, NIMD MICHAEL I Administrative Assistant III, NIMD

Reviewed by:

OIC-Chief, NIMD


Approved by:

Director

Knowledge and Information Systems Service

Revised Section VI-B (page 10 of 11)

Annex: Layout Plan



Revised Section VI-B (page 11 of 11)

B. OTHER REQUIREMENTS

- 1. Bidder has no overdue deliveries or unperformed services intended for DENR.
- 2. Bidder did not participate as a consultant in the preparation of the design or technical specification of the GOODS/SERVICES subject of the bid.

BIDDER'S UNDERTAKING

I/We, the undersigned bidder, having examined the Bidding Documents including Bid Bulletins, as applicable, hereby BID to (supply/deliver/perform/comply) the above Terms of Reference

I/We undertake, if our bid is accepted, to deliver the goods/services in accordance with the terms and conditions contained in the bid documents, including the posting of the required performance security within ten (10) calendar days from receipt of the Notice of Award.

Until a formal contract/order confirmation is prepared and signed, this Bid is binding on us.

Name of Company (in print)	
 Signatur	re of Company Authorized Representative
	Name & Designation (in print)

DENR BIDS AND AWARDS COMMITTEE

REVISED CHECKLIST OF TECHNICAL AND FINANCIAL DOCUMENTS

Project:

PROCUREMENT OF INFORMATION AND COMMUNICATION TECHNOLOGY (ICT) SERVICES FOR THE REHABILITATION AND MODERNIZATION OF THE DEPARTMENT OF ENVIRONMENT AND NATURAL RESOURCES (DENR) SERVER ROOMS AT REGIONS III AND IV-A

Bid Ref. No. DENR-CO-2024-016

TOTAL APPROVED BUDGET FOR THE CONTRACT:

Please check the lot no. being bid	Lot No.	Description	ABC (P)
	1	Region III	6,000,000.00
	2	Region IV-A	4,500,000.00
		TOTAL	10,500,000.00

ENVELOPE 1: TECHNICAL COMPONENT

CLASS "A" DOCUMENTS

A. <u>LEGAL DOCUMENTS</u>

П

(a) Valid and current **Certificate of PhilGEPS Registration (Platinum Membership)** (all pages) *in accordance with Section 8.5.2 of the IRR* (pursuant to GPPB Resolution No. 15-2021, dated 14 October 2021);

Note: For corporations filing Audited Financial Statement (AFS) on a fiscal year, must attach copies of the following documents:

- Application for Registration (BIR Form No. 1903) with a stamp of receipt by the Bureau of Internal Revenue (BIR) or its duly accredited and authorized institutions; and
- Latest AFS (with stamp of receipt or with attached copy of acknowledgment thru email) by the BIR or its duly accredited and authorized institutions.

B. TECHNICAL DOCUMENTS

- (b) Statement of all its ongoing government and private contracts, including contracts awarded but not yet started, if any, whether similar or not similar in nature and complexity to the contract to be bid (per **Annex I**);
 - (c) Statement of the Bidder's Single Largest Completed Contract (SLCC) of similar nature within the last five (5) years from the date of submission and receipt of bids equivalent to at least fifty (50%) of the total ABC of the lot being bi (per **Annex I-A**)

Similar in nature shall mean "<u>Structured/Network Cabling, and/or</u> <u>Establishment/Renovation/Rehabilitation of ICT Facilities</u>".

Any of the following documents must be submitted/attached corresponding to listed completed largest contracts per Annex I-A:

- i) Copy of End User's Acceptance; or
- ii) Copy of Official Receipt/s or Sales Invoice or Collection Receipt/s

(d) Original Bid Security must be issued in favor of the **DEPARTMENT OF ENVIRONMENT AND NATURAL RESOURCES (DENR)** (must be valid for at least 120 calendar days from the date of bid opening); any one of the following forms:

Lot No.	Project ABC (P)	Bid Security: Cash, Cashier's/ Manager's Check, Bank Draft / Guarantee, Irrevocable Letter of Credit (2%) (P)	Bid Security: Surety Bond (5%) (P)	Original Bid Securing Declaration		
1	Region III	120,000.00	300,000.00			
2	Region IV-A	90,000.00	225,000.00	No required Amount		
	TOTAL	210,000.00	525,000.00			

1. Bid Securing Declaration per **Annex II**;

- 2. The Cashier's/Manager's Check shall be issued by a Local, Universal or Commercial Bank
- 3. The Bank Draft/Guarantee or Irrevocable Letter of Credit shall be issued by a Local Universal or Commercial Bank; or
- 4. Should bidder opt to submit a Surety Bond as Bid Security, the surety bond must be callable on demand and must be issued by a surety or insurance company duly certified by the Insurance Commission as authorized to issue such bond. Together with the surety bond, a certification from Insurance Commission must be submitted by the bidder which must state that the surety or insurance company is specifically authorized to issue surety bonds.
- 5. <u>For submission of Bank Draft/Guarantee or Irrevocable Letter of Credit or Surety Bond,</u> the following must be stated/specified in the Bid Security pursuant to Section III, ITB Clause

The following are the grounds for forfeiture of Bid Security

IF A BIDDER:

- a) Withdraws its bid during the period of bid validity.
- b) Does not accept the correction of errors pursuant to Section 32.2.1 of the IRR of RA
- c) Fails to submit the Post Qualification requirements within the prescribed period or a finding against their veracity thereof.
- d) Submission of eligibility requirements containing false information or falsified documents.
- e) Submission of bids that contain false information or falsified documents, or the concealment of such information in the bids in order to influence the outcome of eligibility screening or any other stage of the public bidding.
- f) Allowing the use of one's name, or using the name of another for purposes of public bidding.
- g) Withdrawal of a bid, or refusal to accept an award, or enter into contract with the Government without justifiable cause, after the Bidder had been adjudged as having submitted the Lowest Calculated and Responsive Bid.
- h) Refusal or failure to post the required performance security within the prescribed time.
- i) Refusal to clarify or validate in writing its bid during post-qualification within a period of seven (7) calendar days from receipt of the request for clarification.
- j) Any documented unsolicited attempt by a bidder to unduly influence the outcome of the bidding in his favor.
- k) Failure of the potential joint venture partners to enter into the joint venture after the bid is declared as successful.
- All other acts that tend to defeat the purpose of the competitive bidding, such as habitually withdrawing from bidding, submitting late Bids or patently insufficient bid, for at least three (3) times within a year, except for valid reasons.

• IF THE SUCCESSFUL BIDDER:

- fails to sign the contract in accordance with Section 40 of the Revised IRR of RA 9184;
 or
- fails to furnish performance security in accordance with Section 40 of the Revised IRR of RA 9184.

	. ,	Conformity with Revised Section VI. Schedule of Requirements (Terms of Reference as of 16 September 2024) as enumerated and specified in the Supplemental/Bid Bulletin No. and Section VII. Technical Specifications of the Bidding Documents:				
	(1)	Lot No.	Project Description	Form	Form Description	
		1	Region III	Revised Section VI-A	Schedule of Requirements (Terms of Reference as of 16 September 2024)	
				Section VII-A	Technical Specifications	
		2	Region IV-A	Revised Section VI-B	Schedule of Requirements (Terms of Reference as of 16 September 2024)	
				Section VII-B	Technical Specifications	
	 (g) Original duly signed Omnibus Sworn Statement in accordance with Section 25.3 of the IRR of RA 9184 and using the prescribed form attached as Annex III with attached Proof of Authority of the bidder's authorized representative/s: i. FOR SOLE PROPRIETORSHIP (IF OWNER OPTS TO APPOINT A REPRESENTATIVE): Notarized Special Power of Attorney. ii. FOR CORPORATIONS, COOPERATIVE OR THE MEMBERS OF THE JOINT VENTURE: Notarized Secretary's Certificate evidencing the authority of the designated representative/s. Note: Should there be more than one (1) appointed authorized representatives, use the word "any of the following" or "OR", otherwise, all authorized representatives must sign/initial the bid submission IN THE CASE OF UNINCORPORATED JOINT VENTURE: Each member shall submit a separate Special Power of Attorney and/or Secretary's Certificate evidencing the authority of the designated representative/s. 					
C. FIN	ANCI	AL DOC	<u>UMENTS</u>			
	 (h) Net Financial Contracting Capacity (NFCC) computation, in accordance with ITB Clause 5.5, (per Annex IV). The NFCC computation must at least be equal to the ABC of the lot being bid. The detailed computation using the required formula must be provided. OR Original copy of Committed Line of Credit (CLC) per Annex IV-A issued by a Local Universal or Local Commercial Bank at least equal to ten percent (10%) of the ABC of the lot being bid. In the case of a Joint Venture, the partner responsible to submit the NFCC shall likewise submit the Statement of all its ongoing contracts and the Latest Audited Financial Statements. 					
		otatemen	<u></u>			

Class "B" Document: (For Joint Venture)						
	If applicable, For Joint Ventures, Bidder to submit either:					
	(i) Copy of the JOINT VENTU existence, or	JRE AGREEMENT (JVA) in case the joint venture is already	y in			
	(ii) Copy of Protocol/Undertak	king of Agreement to Enter into Joint Venture (Annex V) sign				
		enture partners stating that they will enter into and abide by e instance that the bid is successful and must be in accordar				
	with Section 23.1 (b) of the IRR In case the joint venture is not yet in existence, the submission of a valid JVA shall be within					
	ten (10) calendar days from receipt by the bidder of the Notice of Award [Sec 37.1.4 (a) (i)]					
	(i) The JVA or the Protocol/Undertaking of Agreement to Enter into Joint Venture (per Annex V) must include/specify the company/partner and the name of the office designated as					
		authorized representative of the Joint Venture.				
ENVEL	OPE 2: FINANCIAL COMPONENT					
	(a) Completed and signed Financia following Bid Forms:	(a) Completed and signed Financial Bid Form. Bidder must use, accomplish, and submit the following Bid Forms:				
	lenething Dia 1 ethic.					
	Lot No.	Form				
	1	Annex VI-1				
	2	Annex VI-2				
	<u>and</u>					
	(b) Original of duly signed and accomplished Price Schedule(s) per lot being bid"					
		_				
	Lot No.	Form				
	1	Annex VI-A-1 and/or Annex VI-B-1				
	2	Annex VI-A-2 and/or Annex VI-B-1				
	The ADO is inclusive of MAT. An		(I			
	ABC shall not be accepted.	ny proposal with a financial component exceeding t	ine			